

Gemini in the Era of Multi Messenger Astronomy

Gemini North Adaptive Optics System

NSF Quarterly Progress Report
For the period of Performance April 2019 – June 2019

Submitted by:
Association of Universities for Research in Astronomy (AURA)
1212 New York Avenue NW
Suite 450
Washington, DC 20005

Technical contacts:
Dave Palmer, Manuel Lazo, Project Managers, Celia Blain, Deputy Project Manager
dpalmer@gemini.edu; mlazo@gemini.edu; cblain@gemini.edu

Supported under CSA 1839225
Submitted August 23, 2019



Table of Contents

Introduction and Overview	1
GEMMA Program Roles	1
Project Management	2
WBS Progress	5
WBS 1.2.2 Systems Engineering	5
WBS 1.3.1 Science	6
WBS 1.3.2 AO Working Group	6
WBS 1.4.1 Laser Guide Star Subsystem Engineering	7
WBS 1.5.1 AOS Subsystem	9
WBS 1.5.2 Optical Engineering	10
WBS 1.6 Real Time Computer	10
Conceptual Design Review Planning Update	11

Introduction and Overview

The progress of the GEMMA Gemini North Adaptive Optics and the Real-time Computer (GNAO) project is described for the quarter April 1 to June 30, 2019. This report makes reference to the 24 May 2019 version of the GNAO Project Execution Plan.

The project has completed 9 months of the 60-month effort. During this period, GNAO successfully completed intermediate milestones advancing the project in the conceptual design phase on track for review September 26th and 27th 2019. To date, the Project budgeted \$1,303,772 and has incurred approximately \$381,835 in actual costs.

In May, a decision was made to change the governance structure of the GEMMA program. Due to the importance and size of the GEMMA Program and the need for GEMMA to pull resources from across nearly all areas of the Observatory, the Director appointed a GEMMA Executive Committee, chaired by the Deputy Director. The Director has the authority to set the membership of the Executive Committee and to make final decisions if necessary. Within the Observatory, the Executive Committee controls the resources necessary to the success of GEMMA and will resolve resource conflicts without escalation to the Director in most cases. The Executive Committee Chair keeps the Director informed about major issues and decisions. The decision was also made to combine the GNAO and RTC projects under a single project.

For the GNAO + RTC project, the project manager and principal investigator share management of the project. The PM is responsible for the day-to-day management of the project, and the PI is responsible for the alignment with the science requirements. The project manager and the principal investigator co-equally report to the Chair and the Executive Committee. Henry Roe will also act as the line manager for the GNAO+RTC PM.

Issues arising with GNAO+RTC will be escalated to the Chair, who will work with the GEMMA Program Manager, GNAO+RTC Project Manager, and Principal Investigator to ensure the Executive Committee is kept fully informed of developing issues. The Executive Committee will pull in additional expertise as needed from across GEMMA and Gemini.

GEMMA Program Roles


GEC members: For each project in GEMMA there is a designated member of the GEC who holds responsibility for interfacing to the project and represents the GEC for the responsibilities listed below. For GNAO+RTC that member is Henry Roe.

GEMMA Executive Committee	
Name	Title
Henry Roe (Chair)	Deputy Director
John Blakeslee	Chief Scientist
Inger Jørgensen	Portfolio Manager
Scot Kleinman	Associate Director Development
Andy Adamson	Associate Director Hawai'i Operations
Rene Rutten	Associate Director Chile Operations
Catherine Blough (GEMMA Program Manager)	Senior Program and Project Coordinator

During this quarter staffing changes were also made. The GNAO PM transitioned from Stephen Goodsell to David Palmer and RTC PM transition from David Henderson to David Palmer was

completed. GNAO/RTC labor needs for the project were assessed as part of the in-depth PEP revision and with continuous negotiation for in-house labor (made easier by the very high priority the observatory has given GNAO/RTC), labor needs are currently met.

The technical organizational structure was refined to better focus the work to be performed and the corresponding communication. This standard project organization empowers the subsystem leads to perform their jobs, along with their teams, reporting progress and problems up to the PI/PM.



Project Management


During the month of May, NSF requested that a revised PEP, including a resource-loaded WBS, be submitted by May 24th. A significant amount of project team effort was utilized to develop the WBS and develop the basis of estimates for procurements. This activity served to bring together the team and develop a common understanding of the project scope, schedule, milestones, work packages, cost and tasks.

The GNAO scope, from its planning stage through a first-light astronomical image, concluding at completion of Integration and Testing and the completion of a commissioning plan as part of the current funding, is unchanged and the end-of-project deliverables are identified in the following list:

- GNAO/RTC Facility
- GNAO/RTC Documentation Set
- GNAO/RTC Facility Associated Hardware
- GNAO/RTC Facility Associated Software

- Relevant Observatory Infrastructure Upgrades
- Relevant Observatory Control System Upgrades
- Staff GNAO/RTC Training

The GNAO/RTC schedule (high level rollup shown below) has not changed in this quarter and is still on track to meet the first milestone, the CoDR review in September. Significant work continues as described in the list of WBS tasks in the next section.



The project has continued to “ramp up” staff effort, shown in the corresponding increase in labor costs. The table below shows the approved budget and expenses for the quarter ending June 30th 2019 and the year-to-date expenses.

GNAO	Approved Budget	3rd Qtr Expense	Total Expense YTD	Current Open Commitments	Spend Remaining
TOTAL WAGE & BENEFITS	659,553	178,361	281,112		456,003
TOTAL TRAVEL	56,492	12,009	12,009	7,494	36,988
TOTAL OTHER DIRECT COSTS	341,798	9,828	26,022	282,000	33,776
TOTAL EXPENSE	1,057,843	200,199	319,143	289,494	526,768
GRAND TOTAL	1,057,843	200,199	319,143	289,494	526,768
RTC	Approved Budget	3rd Qtr Expense	Total Expense YTD	Current Open Commitments	Spend Remaining
TOTAL WAGE & BENEFITS	65,929	28,281	56,729		37,631
TOTAL TRAVEL		-5,661			
TOTAL OTHER DIRECT COSTS	180,000	5,813	5,963	5,288	168,750
TOTAL EXPENSE	245,929	28,433	62,692	5,288	206,381
GRAND TOTAL	245,929	28,433	62,692	5,288	206,381

The project Risk Register is included as appendix A. There are identified high risks; however, when mitigated by Existing Controls, these end up as low to medium risks. In this quarter, no significant risks are identified.

WBS Progress

WBS 1.2.2 Systems Engineering

1.2.2 Conceptual Design

Configuration Management

Change Control Plan

- All changes to the project Configuration Items (CIs) will be managed using the Change Request system implemented in Jira.
- A change control board (CCB) has been formed consisting of the PM, PI, and SE.
- Exceeding the budget by greater than \$200k or schedule threshold by greater than one month need Executive Committee Chair concurrence.
- All changes will be reported to the Executive Committee Chair, regardless of size.

Documentation Control Plan

- Baselined project documents are CIs. Therefore, they will go under change control as listed in the next slide: “GNAO/RTC Documentation Set With CC Indicated”.
- Once under change control, the same CCB described above will need to approve changes.
- To control the content and structure of project documents, we will use Gemini’s Document Management Tool (DMT), Docushare from Xerox.

Technical Management and Coordination

Technical Management and Coordination are executed applying tailored Systems Engineering (SE) Technical Management processes. These processes are cross cutting and applied to the Design and Realization Process (Implementation, Integration, V&V, and Transition to Operations) during the life cycle of the development of the project. These processes are:

- Technical Planning Process - in place since the creation of the PEP, and are detailed in the System Engineering Management Plan (SEMP).
- Technical Control Processes:
 - Requirements Management - implemented using DOORS.
 - Interface Management - implemented by functional decomposition of the functional architecture of the system design and by refining the physical architecture. Functional decomposition, using the functional flow block diagram (FFBD) technique and the generated N-Squared, support the definition of external and internal interfaces to later design and implement them. The design of the interfaces are documented in ICDs for configuration control.
 - Technical Risk Management - supported by the PMO risk management strategy.
 - Configuration Management - implementation explained in the preceding section.
 - Technical Data Management is used to capture trade studies, cost estimates, technical analyses, reports, and other important documents not necessary under formal configuration control. They are stored in Docushare.
- Technical Assessment Process - used mainly to monitor technical progress through internal and external reviews. Also, it is used to assess key performance Parameters (KPM) and Technical Performance Metrics (TPM) of the design (namely Error Budget), and provide status information to support the assessment of the design, future implementation and Integration, and technical management decisions.
- Technical Decision Analysis at the CoD phase - used to analyze designs and implementation (Buy, Re-Use, Build) alternatives.

All the above processes will be described in further detail in the SEMP. They are core components of the Systems Engineering Engine that drives the development of GNAO/RTC.

Top level systems architecture definition and Conceptual Design Iteration

The system architectures are progressing as part of the iterative and recursive process of the architecture definition of the conceptual design. The architecture definition is developed by function decomposition, using the FFBD technique and iteratively bidirectionally assessed against the physical architecture represented by the Project Breakdown Structure (PBS).

WBS 1.3.1 Science

1.3.1.1 Conceptual Design

The GNAO science team (consisting of experts internal and external to Gemini) has defined science cases and linked each science case to a list of scientific requirements. The final collection of science cases covers a wide range of research areas including solar system, Galactic, and extragalactic topics. An overview of the GNAO science cases was presented at the AO4ELT6 conference held June 9-14 in Quebec, Canada. The CoDR Science Case Document with a detailed description of each science case is nearing completion.

The science cases were reviewed to extract the driving science cases and isolate the primary scientific requirements for GNAO. These have been flowed-down into technical requirements in discussion with the system engineer, the management team, and subsystem leads and implemented into the conceptual design.

The concept of operations has been derived in close collaboration between the science team, subsystem leads, and system engineering. The definition of operational concepts is largely finalized. An advanced draft for the Concept of Operations document is available. Comments from the wider GNAO team will be considered until September 3 before freezing the CoDR documents for submission to the review committee.

The GNAO project scientist visited Gemini South together with the project manager in June. The visit was used to participate in a GeMS observing run at Cerro Pachon and to liaise with the Gemini South based science and project team members.

A splinter meeting highlighting the GNAO science cases is planned for the AAS meeting, 4-8 January 2020, in Honolulu. The meeting will feature talks on GNAO and the science cases and will present the scientific potential of GNAO to the wider user community.

WBS 1.3.2 AO Working Group

1.3.2.1 Conceptual Design

During this quarterly period, the AO working group has been interacting with the GNAO technical team to review and comment on the development of the CoD study. The design has changed significantly since the last report as a result of the trade-offs that were identified in the previous report. The AOS bench is designed to support five LGS WFS even if only 4 laser guide stars will be created on-sky, responding to the requirements derived from several science cases that require a more narrow field of view, yet better performance on-axis. Optimizing the reconstructor of the AO correction and steering one of the lasers on axis to feed an on-axis LGS WFS fulfill this performance requirement. The results obtained in simulations are very promising.


The AOWG met in person for a full afternoon during the AO4ELT6 conference in Quebec City. Taking advantage of the annual meeting in adaptive optics, we met together to discuss status and advancements to our conceptual design. The GNAO team prepared a list of work packages for discussion identifying the path forward and critical points to be studied.

The AOWG is keen to meet once a month for a status report and updates on trade studies. We plan to continue the monthly meetings until the end of the CoD stage.


WBS 1.4.1 Laser Guide Star Subsystem Engineering

1.4.1.1 Conceptual Design

During this period the Laser Guide Star Facility (LGSF) for the GNAO system has seen a large change from initial concept to a first draft of the design. This includes identifying the major systems of the LGSF, identifying if they will be built in house or purchased, and beginning the work to integrate all the subsystems in the package. During the period it was decided GNAO will use two Topptica lasers, four side-launched Laser Launch Telescopes (LLT) and two Beam Expander and Conditioning Nodes (BEaCoN). Additionally a new Laser Heat Exchanger (LHX) will also be needed to supply the cooling to the additional laser systems. An overview of the LGSF was presented at the Laser for Adaptive Optics workshop in Quebec city. The figure below is a block diagram of the elements of the LGSF at the end of the period.




The Topptica lasers are readily available, well known to the observatory from our current use of these lasers at both sites, and procuring an additional one poses the least risk to the observatory. We have baselined to use the same LLTs as those that are used at the ESO VLT. For the BEaCoN module, the decision was made to make this component in house. This is based on the experience Gemini has with designing, building, and maintaining the current Beam Transfer Optics (BTO) at both Gemini North and Gemini South, and also the design and build of two new Beam Injection Modules (BIM) for the recent Topptica laser upgrades at both Gemini North and South. The below figure shows the design of the BEaCoN.



During this period the integration of the systems on the telescope were studied, specifically, the mechanical mounting of the lasers, BEaCoNs, LLTs and the LHX. We have studied how to mount the systems and maintain the proper telescope balance. The figure below shows the mounting of the full GNAO LGSF on the telescope.

GN AO LGSF
Baseline Configuration 2/4/4: (+) Y ISO View



We are currently working on the LGSF system requirements, how they flow down from the GNAO top level requirements along with functional flows of the LGSF system based off the GNAO concept of operations. This work is ongoing and is done in parallel with the broader ConOps and functional flow for the entire GNAO system.

WBS 1.5.1 AOS Subsystem

1.5.1.1 Conceptual Design

The AOS subsystem has advanced significantly this quarter. The science cases have been developed and key science cases have been identified and the requirements matrix has been produced. This has helped the AOS team to flow down the Top level requirements for the AO system itself. Trade studies have been identified and strong end-to-end AO simulations have been conducted in order to understand the performance that the AO system will deliver. We are currently flowing down the requirements at the component level in order to feed our conceptual design with potential hardware candidates.

The conceptual design document, the requirements document and the Concept of Operations document are all fully drafted and are undergoing additional revision. Full performance assessment and science sky coverage estimation have been performed.

WBS 1.5.2 Optical Engineering

1.5.2.1 Conceptual Design

Engineering development of the conceptual design advanced in both the optical and mechanical. We have a full end-to-end optical design from the telescope entrance pupil to the science focal plane at $f/32$ on the science detector. The optical layout fits within the envelope constraint we have, and each module of the AO subsystem is conceptually developed. Estimation of throughput, emissivity, and distortions were performed and compared to the science requirements. A summary of the work included in the conceptual design document is listed below:

- A depiction of the general layout of the optical components. (COMPLETED).
 - A summary of optical elements contained and coatings that could be used. (COMPLETED).
 - A description of optical mounting schemes, including the general approach used to mount and align major optical components. (ONGOING).
 - A description of the throughput budgets and estimated throughput. (COMPLETED).
 - A description of key risks associated with the optical design, e.g., long-term stability of optical alignment, manufacturability, coating reliability, expected lifetimes, etc. (ONGOING).
-
- An overview of the facility's mechanical design. (COMPLETED).
 - An overview of the facility's subassemblies in the mechanical layout. (~70% COMPLETED).
 - Ongoing items: Volume for SFS defined but no design, early design concepts for LGSWFS and TTWFS are completed, and CAL needs development of requirements before advancing design.
 - Designs (3D models / drawings) for all subassemblies are ongoing. Models are all working versions. (50% COMPLETED).
 - A description of the design elements that are common to multiple assemblies. (90% COMPLETED). The optical mechanical mount is the principal remaining item.

WBS 1.6 Real Time Computer

1.6.1 RTC Systems Engineering

During this quarter the work focused on deriving RTC functional and performance requirements from the evolving System, Science, and ConOPS requirements. GeMS and ALTAIR requirements were used to help guide the requirement definition process.

A conceptual design was prepared, including a functional analysis, based on these requirements.

Work was started on the RTC foundation documents, which will evolve throughout the design process:

- Design Document
- User Manual
- Test and Verification Document

These documents will also serve as inputs to the CoDR documentation package.

1.6.2 Software Selection

Two open source RTC packages were investigated as possible baselines for the GNAO RTC AO package. Adaptations required to support GeMS were investigated as well.

Conceptual Design Review Planning Update

The Conceptual Design Review is scheduled for September 26th and 27th, 2019 at Gemini north. The review panel has been identified, a charge prepared and an agenda is under review. The CoDR documentation set will be available for review to the panel 10 days prior to the review dates. Work will continue through Quarter 4 on the documentation set and planning for the review.

